

Zawansowanie: Obudowa ostateczna

Legenda: Stan na dzień 11.06.2023 r.

element	CAC	TS-26	całość	%
Obudowa Wstępna	E-W	X	4420,76 [m]	4420,76 [m] 100%
Obudowa Ostateczna nitka Wschodnia	Plan	497,50 [m]	2214,38 [m]	2301,88 [m] 100%
	Przekrój	87,50 [m]	2214,38 [m]	2301,88 [m] 100%
	Skrajny	50,00 [m]	2214,38 [m]	2264,38 [m] 98%
	Skrajny	87,50 [m]	2214,38 [m]	2301,88 [m] 100%
	Krawędź	157,50 [m]	4410,76 [m]	4553,74 [m] 99%
	Pod. BA	75,00 [m]	3723,48 [m]	3760,48 [m] 99%
Obudowa Ostateczna nitka Zachodnia	Plan	62,00 [m]	2210,20 [m]	2272,20 [m] 100%
	Przekrój	62,00 [m]	2210,20 [m]	2272,20 [m] 100%
	Skrajny	111,50 [m]	4382,90 [m]	4494,40 [m] 99%
	Skrajny	62,00 [m]	2210,20 [m]	2272,20 [m] 100%
	Krawędź	86,50 [m]	3823,47 [m]	3911,87 [m] 99%
	Pod. BA	6,00 [m]	6,00 [m]	6,00 [m] 0%
Pod. BA	6,00 [m]	6,00 [m]	6,00 [m] 0%	
Pod. BA	6,00 [m]	6,00 [m]	6,00 [m] 0%	

